



## **BHSME, LLC – Behavioral Health Subject Matter Experts**

### **Owner’s Advisor Scope of Work – KINGS VIEW GOOD SAM**

Client: **Good Samaritan Hospital, c/o Minty Dillon**

Project: BHCIP \$15M Development of 24 beds (CSU/CRT/PHF) in Kings County, CA

Prepared by: Brian Jones, CEO, BHSME, LLC

Date: May 12, 2025

---

## **INTRODUCTION: SCOPE OF WORK**

BHSME, LLC is committed to providing GOOD SAMARITAN HOSPITAL with high-impact, expert-level strategic support to ensure the successful delivery of BHCIP-funded behavioral health real estate infrastructure project located at **450 Kings County Dr, Hanford, CA 93230**. Brian Jones and his team at BHSME are poised to perform, as the BHCIP program is the core area of subject matter expertise for BHSME. With deep knowledge of BHCIP funding and development requirements, combined with over 25+ years of real estate planning and execution experience, **Brian Jones and BHSME deliver value, risk protection, cost savings, and project clarity when it matters most.**

BHSME, LLC was previously retained in November 2024 by Good Samaritan Hospital to serve as Owner’s Advisor for behavioral health facility development Bond Round 1 application funded under the DHCS BHCIP programs. On May 8, Good Samaritan was awarded for their 24-bed application in Kings County to build a new 22,000 square-foot facility with an 8-bed Psychiatric Health Facility (PHF) and 8-bed Community Residential Treatment System (CRTS) facility serving adults age 18+, and a new 8-slot Crisis Stabilization Unit (CSU) serving adults age 18+, for maximum of 23 hours.

This professional engagement scope and fee is consistent with industry standards for complex real estate projects successful grant implementation, risk management, team coordination, alignment of Budget/Scope/Schedule, DHCS regulatory compliance, and strategic real estate leadership; in order to **deliver Good Samaritan Hospital Co. maximum value, efficacy, and assurances in their new to-be developed & DHCS licensed Behavioral Health Campus in San Pedro, CA.**

## **BHSME SCOPE OF WORK**

**Develop King’s View BHCIP Good Samaritan Hospital.**

***Plan, Permit, Build and License 24 beds at 450 Kings County Dr, Hanford, CA 93230.***

### **BHCIP Bond Rd 1 – \$15M BHCIP Project**

- - 100% Due Diligence Completion, review and planning.
- - Developer RFP, selection of Developer.
- - Program Funding Agreement (PFA) compliance, optionality and drawdown readiness.
- - Risk Mitigation, Risk Management, De-Risking.
- - Holding Budget, Schedule, & Scope in alignment with LANARK’s plans.
- - Milestone planning and DHCS deliverables tracking.
- - Team coordination across design, finance, and compliance.

- - Permitting roadmap, risk mitigation, and grant alignment.
- - Strategic reporting and final pre-construction documentation.

**Estimated Time and Fee Schedule:**

Tier 1: Minimum = 4hrs/week, 16 hours/month

Tier 2: Average = 5hrs/week, 20hrs/month

**Minimum Fee:** \$8,000 for 16hrs/month

**Maximum Fee:** \$10,000 for 20hrs/month

**Term:** 12-month engagement (14-day termination)

**Meeting Participation:** BHSME will participate in up to two virtual meetings per week (via Zoom, Teams, etc.). In-person meetings may be arranged by request, subject upon availability of consultant, and incur additional travel expenses paid by client.

## **BHSME STRATEGIC FOCUS AREAS**

### **1. Funding Agreement (PFA) Compliance & Strategy (Months 1–3)**

- Interpret, explain, and guide PFA milestones, deliverables, and requirements
- Advise on timelines for match confirmation, drawdown planning, and documentation
- Coordinate compliance checklists and ensure readiness for DHCS disbursement windows
- Develop internal systems for milestone tracking, accountability, and document readiness

### **2. PFA Performance & Execution (Months 1–3)**

- Provide tactical and strategic consultation on fulfilling all contractual terms and grant performance conditions
- Anticipate potential risks of non-performance and guide the Client in proactive mitigation
- Assist in responding to DHCS communications and resolving compliance flags

### **3. Strategic Real Estate Planning & Development Advisory (Months 1–9)**

- Guide development strategy from feasibility through entitlements and permit-ready design
- Coordinate design team, architects, and engineers around mission objectives
- Facilitate alignment between scope, budget, site conditions, and timelines
- Recommend best-practice delivery models (e.g., progressive design-build, CMAR)

### **4. Team Alignment & Stakeholder Coordination (Months 1–9)**

- Coordinate between Owner, Owner's Rep, A&E team, funders, permitting agencies, and GC
- Support stakeholder roles, expectations, & handoff readiness for pre-construction closeout
- Facilitate critical milestone meetings, kickoff workshops, and executive coordination

### **5. Project Oversight, Schedule & Risk Management (Months 1-12)**

- Advise on development schedule logic and dependencies
- Identify critical path constraints and regulatory lead times
- Mitigate delays through early identification of bottlenecks or stakeholder misalignment
- Evaluate scope creep risks and recommend cost-containment measures

### **6. Regulatory & Jurisdictional Navigation (Months 1–12)**

- Strategize around local zoning, entitlement, CEQA/ministerial pathways, and timelines
- Coordinate permit-ready roadmap including plan review cycles, approvals, and utilities
- Align project schedule with jurisdictional processes and required reviews

### **7. Grant Integrity & Long-Term Compliance Protection (Months 1–12)**

- Protect the project's long-term BHCIP eligibility with accurate milestone delivery
- Review submittals for technical compliance with DHCS requirements

- Assist in ensuring that uses of funds align with allowable costs and capital scope

## SCOPE OF WORK ESTIMATED SCHEDULE BY PHASES (3 PARTS)

The scope is divided into three core phases:

### **Part I: Coordinating for Contracting (Months 1–3)**

- Project Kickoff & Milestone Alignment
- PFA Contract Compliance Review
- Regulatory Pathway & Permitting Strategy

### **Part II: Coordinating for Funds & Permitting (Months 4–9)**

- Funding Cycle & Financial Planning Support
- Design-Build Partner Selection Strategy
- A&E Procurement Oversight
- GC Evaluation & Risk Analysis
- Design Coordination & Oversight
- Ministerial Approval Coordination

### **Part III: Preparing for Construction (Months 10–12)**

- PFA Compliance & First Draw Prep
- Construction Admin & Risk Planning
- Permit-Ready Plan Set Review

## MILESTONE SCHEDULE

| Month                                                       | Best Practices & Milestone Schedule                                         | Estimated Dates            |
|-------------------------------------------------------------|-----------------------------------------------------------------------------|----------------------------|
| <b>PART I: COORDINATE for CONTRACTING</b>                   |                                                                             |                            |
| Month 1                                                     | Pathway Mapping & Development Strategy & Team                               | May 1, 2025                |
| Month 2                                                     | PFA Contract Compliance Review & Advisory                                   | June 01, 2025              |
| Month 3                                                     | Regulatory Pathway Mapping & Permitting Strategy                            | July 01, 2025              |
|                                                             | <b><i>DHCS BHCIP GRANT CONTRACT EXECUTED</i></b>                            | <i>July 01, 2025</i>       |
| <b>PART II: COORDINATE FUNDS AVAILABLE &amp; PERMITTING</b> |                                                                             |                            |
| Month 4                                                     | Funding Cycle Alignment & Financial Planning Support                        | August 01, 2025            |
| Month 5                                                     | Progressive Design-Permit-Build Partner Selections                          | September 01, 2025         |
| Month 6                                                     | Architectural and Engineering Team Procurement                              | October 01, 2025           |
| Month 7                                                     | General Contractor Evaluation & Risk Analysis                               | November 01, 2025          |
| Month 8                                                     | Design Integration Oversight & Coordination Framework                       | December 01, 2025          |
| Month 9                                                     | Ministerial Approval Coordination Strategy                                  | January 01, 2026           |
|                                                             | <b><i>BHCIP GRANT FUNDS AVAILABLE</i></b>                                   | <i>January 01, 2026</i>    |
| <b>PART III: COORDINATE START OF CONSTRUCTION</b>           |                                                                             |                            |
| Month 10                                                    | First Draw and PFA Compliance Requirements                                  | February 01, 2026          |
| Month 11                                                    | Construction Admin Prep & Risk Management                                   | March 01, 2026             |
| Month 12                                                    | Permit-Ready Plan Set Review & Pre-Submission Readiness                     | April 01, 2026             |
| Extensions                                                  | <i>Continuation upon mutual execution in writing of Contract Extension.</i> | <i>May 2026 – May 2027</i> |

NOTE: Schedule reflects Owner's Advisor best practices in PFA compliance, strategic execution, and real estate development. Timeline may adjust to project conditions and market forces. Schedule is best case.

## MONTHLY ADVISORY FEES

BHSME's services are billed monthly, at a base rate of \$8,000 per month billed in advance. Most projects are expected to operate under the Tier 2 model, which reflects typical weekly engagement of approximately 5 hours per week, and 20 hours per month, per project.

- Tier 1: \$8,000/month – up to 16 hours/project
- Tier 2: \$10,000/month – up to 20 hours/project
- Tier 3: \$15,000/month – up to 30 hours/project

Work exceeding Tier 1, 16 hours in any month will be escalated to Tier 2 automatically. Work performed by BHSME above 20 hours/month requires prior written acceptance of Tier 3. No work beyond Tier 3 shall be performed without written approval.

## OVERAGE HOURLY RATE

BHSME may bill for additional hours beyond Tier 2 at \$500/hour, only with written permission in advance from owner, not to exceed 10 extra hours/month.

---

## CONCLUSION

As a recognized BHCIP Real Estate subject matter expert of record, Brian Jones and **BHSME specialize in the *high-stakes first year of performance: planning, permitting, compliance, & coordination.***

In summary, BHSME's Owner's Advisory services are focused on the best practices for successful BHCIP real estate development and program compliance so you succeed, now and in the future:

- **PFA Compliance – Guidance on DHCS funding requirements and drawdown processes**
- **PFA Performance – Strategic and tactical guidance on all terms and conditions**
- **Project Oversight – Monitoring dependencies, schedule, budget, and risks**
- **Strategic Consulting – Alignment with all phases of state and federal guidelines**
- **Regulatory Adherence – Avoiding delays and disqualification risks during development**
- **Grant Integrity – Ensuring continued eligibility for BHCIP funds & PFA compliance**
- **Optimized Use of Funds and Early Risk Detection**
- **Best Practices for Planning, Team Coordination, Permitting and Construction**

My approach is focused, flexible, and tailored to your needs. Advisory packages start at \$8,000/month, with weekly check-ins and full-lifecycle options available.

If you're ready to ensure successful BHCIP grant performance and compliance, please email me, **at [Brian@bhsme.org](mailto:Brian@bhsme.org) and I will email a BHSME contract with Good Sam's KINGS VIEW BH Campus SOWs above.**

Looking forward to helping you succeed.

Warm regards,

**Brian Jones**

CEO & Owner's Advisor | BHSME, LLC  
415-269-5357